


8


Recommendation

### Overall Summary



● On Track	12.5
● Some Disruption	37.5
● Completed	50.0

%



level 2 1.1

Parking Study 2

Description	Status	Progress	Last Update	End Date
Reserved Library Parking Spaces	Some Disruption	90%	<p><b>Accomplishments:</b></p> <ul style="list-style-type: none"><li>Revised the Parking By-Law and obtained Council approval to implement the proposed recommendations, including adding signage for dedicated Library patron parking, enforcing 3-hour and no overnight parking, correctly assigning apartment parking, changing the spot in front of the Library to an NGtransit stop, and improving the on-street parking signage near the Library.</li><li>Repainted lines on Water Street.</li><li>Installed 'Reserved Parking' and enforcement signage at the North Grenville Public Library.</li></ul> <p><b>Next Steps:</b></p> <ul style="list-style-type: none"><li>Convert the parking spaces in front of the North Grenville Public Library on Water Street into an NGtransit bus stop, including the installation of signage and line painting.</li><li>Install '3-Hour Complimentary Parking' signs on the southeast side of 15 Water Street.</li></ul>	Jun 30, 2024
Repurpose Parking Spaces on Clothier Street	Completed	100%	<p><b>Accomplishments:</b></p> <ul style="list-style-type: none"><li>Parking spaces outside of 2 Clothier Street West have been repurposed to a general use parking space and the lines have been repainted.</li><li>Parking lines have been repainted by Public Works on Clothier Street</li></ul> <p><b>Next Steps:</b></p> <ul style="list-style-type: none"><li>Post clear signage stating spaces are available for use for 3-hour complimentary parking</li></ul>	Jun 30, 2024

Description	Status	Progress	Last Update	End Date
Develop a Communications Plan	Some Disruption	80%	<b>Accomplishments:</b> <ul style="list-style-type: none"> <li>Downtown Parking Communications Plan was developed, with a focus on signage.</li> <li>Met with the OTKBIA for approval of signage and for consultation of Parking Package.</li> <li>Launched a <a href="#">Parking landing page</a></li> <li>Consulted Parks and Recreation to enhance parking and pedestrian flow at Riverside.</li> </ul> <b>Next Steps:</b> <ul style="list-style-type: none"> <li>Riverside Park: install sign.</li> <li>3-Hour Postcards: install signs.</li> <li>Directional Finger Signs: waiting for direction from BIA on how many businesses to place order for.</li> </ul>	Jun 30, 2024
Monitoring Plan	Completed	100%	<b>Accomplishments:</b> <ul style="list-style-type: none"> <li>Inventory existing parking resources, collect data on usage, and identify problem areas annually</li> <li>Staff quarterly take inventory of the parking in Downtown Kemptville and provide reports to Council and OTKBIA</li> </ul>	Dec 31, 2024
Accessible Parking Spaces	On Track	75%	<b>Accomplishments:</b> <ul style="list-style-type: none"> <li>Met with the United Counties of Leeds and Grenville to discuss Accessible Parking Spaces - identified two spaces.</li> </ul> <b>Next Steps:</b> <ul style="list-style-type: none"> <li>Paint and sign the spaces and decompress curbs.</li> </ul>	Dec 31, 2025
Commercial Loading Zones on Prescott Street	Completed	100%	<b>Accomplishments:</b> <ul style="list-style-type: none"> <li>Met with UCLG to discuss commercial loading zones.</li> <li>Launched survey to BIA members - two responses.</li> </ul>	Dec 31, 2025
Limited Overnight On-Street Winter Parking	Completed	100%	<b>Accomplishments:</b> <ul style="list-style-type: none"> <li>Met with Public Works, By-Law, and Facilities to discuss feasibility and parameters</li> <li>Receive approval from Council for the new Parking By-law which allows on-street parking throughout the year except for during winter storm events</li> <li>Created Parking landing page that contains all relevant parking information and form for residents to register for Parking Ban Notices</li> </ul> <b>Next Steps:</b> <ul style="list-style-type: none"> <li>Assess program.</li> </ul>	Dec 31, 2025

Description	Status	Progress	Last Update	End Date
Active Transportation Improvements	Some Disruption	<div><div></div>10%</div>	<p><b>Accomplishments:</b></p> <ul style="list-style-type: none"><li>Met with UCLG who advised improvements can be considered when Sanders is resurfaced, which will be a long-term project.</li></ul> <p><b>Next Steps:</b></p> <ul style="list-style-type: none"><li>Complete Master Active Transportation Plan.</li></ul>	Dec 31, 2025